DAILY SITE ACTIVITY REPORT – 06 NOVEMBER 2026

Project: MH | Stretch: 0+000 to 50+000 | Total Recorded Main Activities: 5

A. MAIN SITE ACTIVITIES

S.No	From CH	To CH	Activity	Length (m)	Width (m)	Depth (mm)	Quantity (m³)	Side	Location	Main Comments
1	201+150	202+100	BC	950	9.0	40	342.00	LHS	MCW	– Location–Wise Observations 1. Ch. 201+549 – Inner Lane: Major segregation observed. Immediate rectification required. 2. Ch. 201+580: Minor segregation and surface undulations observed. 3. Ch. 201+650 – LHS Outer Lane: BC laid over approximately 10 m length on a waterlogged area without proper cleaning. Immediate corrective action required. 4. Ch. 201+720 to 201+800 – Inner Lane: Major segregation and improper compaction observed. Immediate rectification required. – Other Observations 1. Vehicle Movement: Vehicles were allowed over newly laid BC without sufficient waiting time. Strictly restrict traffic until the surface is adequately cooled. 2. Site Register: Proper BC laying site register is not being maintained. Several entries are filled with random/dummy values. Record only actual site measurements and details. 3. Tack Coat Spray Test: Spray tests have not been carried out for the last two nights. Despite repeated intimations, no improvement has been observed. Conduct and record spray tests at regular intervals. 4. BC Material Dumping: Loose BC material has been dumped on the existing road surface. Immediately remove the dumped material and strictly warn all dumper drivers not to dump on surface. 5. Loose Thickness: Approved uniform loose thickness is not being maintained properly during BC laying. Strictly maintain the approved loose thickness throughout the entire laying operation. 6. Vertical and horizontal joints are not properly formed and finished. Improper joint bonding and surface irregularities have been observed. The above issues indicate repeated lapses in quality control, planning and site supervision.
2	176+000	176+920	Milling	920	3.0	55	151.80	RHS	O/L	–
3	175+850	176+000	Milling	150	3.0	50	22.50	RHS	O/L	–
4	174+000	174+290	Milling	290	3.0	50	43.50	RHS	O/L	–
5	174+600	175+850	Milling	1250	3.5	50	218.75	RHS	O/L	–
Main Activities Daily Total:				3560 m			778.55 m³			

C. DAILY SUMMARY – 06 November 2026

- Total Main Activity Length: 3560 m (3.56 km) | Total Main Activity Quantity: 778.55 m³
- Total Sub Activity Length: 0 m (0.00 km) | Total Sub Activity Quantity: N/A
- Daily Remarks: – Location–Wise Observations1. Ch. 201+549 – Inner Lane: Major segregation observed. Immediate rectification required.2. Ch. 20

Prepared By: Site Engineer